

PROGRESS REPORT



460 N Tamiami Trail, Osprey, FL 34229

Phone: 941-460-5560 Ext. 411

LIGHTHOUSE
Property Management

A division of RealManage, LLC

PROJECT UPDATE FOR: (Creekside Preserve)

REPORT DATE	PROJECT NAME/ ADDRESS	PREPARED BY
May 10, 2022	Paving Project	Paul Colella

Owner issues and concerns, Please contact Lighthouse Property Management . Contact information below.

Paul Colella 941-460-5560x411 Email Paulcolella@mgmt.tv OR

Jessica Murray 941-460-5560 x610 Email Jessicamurray@mgmt.tv

Please direct all inquiries to the above and not the contractor's staff onsite. Thank you

OBSERVATIONS

- Project paving got underway with PLS the contractor arriving onsite and setting up traffic cones for direction and marking sewer manholes on the road surface.
- The gates will remain open until sensors are installed back in the new paved area.
- The milling machine started at the front entrance off HWY 301 and will complete section 1 as listed on the map provided and enclosed below.
- All cars were successfully removed from the street area.
- Please relocate vehicles from the street in the sections specified daily by 7am. Section 2 will be milled Wednesday. Please remove vehicles from street in section 2.
- Please review the website for updates.
- Typical paving operations 7-5pm.
- Overnight street parking is permitted in sections not coned off. Please remove vehicles by 7am.
- Trash and postal services may be interrupted in sections undergoing paving work.

See Photos below

PROJECT DRAWINGS/ PHOTOS







SECTION 4 & 5 WILL BE COMBINED ON THE GRADING



AREA/Scope of Work:	DAYS:	DATES:
SEC 1 – MIX & MILL (RED)	Tuesday	May 10 th , 2022
SEC 2 – MIX & MILL (ORANGE)	Wednesday	May 11 th , 2022
SEC 3 – MIX & MILL (BLUE)	Thursday	May 12 th , 2022
SEC 4 – MIX & MILL (YELLOW)	Friday	May 13 th , 2022
SEC 1 – GRADING (YELLOW)	Monday & Tuesday	May 16 th & 17 th , 2022
SEC 2 – GRADING (BLUE)	Wednesday & Thursday	May 18 th & 19 th , 2022
SEC 3 – GRADING (GREEN)	Friday & Monday	May 20 th & 23 rd , 2022
SEC 4 – GRADING (ORANGE)	Tuesday & Wednesday	May 24 th & 25 th , 2022
SEC 1 – PAVING (YELLOW)	Thursday	May 26 th , 2022
SEC 2 – PAVING (BLUE)	Friday	May 27 th , 2022
SEC 3 – PAVING (GREEN)	Tuesday	May 31 st , 2022
SEC 4 – PAVING (ORANGE)	Wednesday	June 1 st , 2022
SEC 5 – PAVING (RED)	Thursday	June 2 nd , 2022

****NOTE: SCHEDULES AND SECTIONS MAY VARY DUE TO SIZE OF PROJECT AND ARE ONLY APPROXIMATE****

